COMPLETION REPORT

1. Name of Work — **Improvements to roads and drains at Left hand side of Maruthi Layout In Ward No 6 Byatarayanapura Sub-Division**

2. Sanctioned Estimate No. & Date :

3. Head of Account which is chargeable :

4. Entrustment Order No. & Date :

5. Name of the Contractor : Nithin. R

6. (a) Time stipulated for completion of the work : 90 days
   (b) Date of Completion of the work :

7. Measurement recorded in : M.B. No. 2649/2015-16
   from page No. 264833 to 264846

8. Check measurement of the
   Asst. Exe.Engineer / Exe. Engineer : M.B. No. 2649/2015-16
   From page No. 264833 to 264846

9. Name of the Officer / Official
   Incharge of the work : KRISHNAPPA

10. Asst. Exe. Engineer / Jr. Engineer : LOKESH . J.N

(b) Asst. Exe. Engineer :

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 30,00000=00	28,17724=00			

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior / Asst. Engineer
Ward No. 6
27.7.2016

Assistant Executive Engineer,
Bruhat Bangalore Mahanagara Palike.
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೃಬಿಎಂಪಿ, ಬೆಂಗಳೂರು-24

Executive Engineer,
Bruhat Bangalore Mahanagara Palike.